EXTENSION OF TIME PROPOSAL

1	Name of Work	Improvements to Roads and Drains at Mariyannapalya, Munikempanna layout, Bhuvaneshwarinagara, dasarahalli Balance Road, and Surrounding area in ward No. 06, Byatarayanapura Sub Division
2	Amount of Work Portion	Rs. 1,38,42,532.00
3	Estimated Cost	500.00 Lakhs
4	Name of Contractor	Sri. Gopireddy
5	Agreement No	
6	No and date under which work order issued	BBMP/EE/BTP/WO/02/2021-22, Date: 30.03.2022
7	Time limit originally fixed for completion	365 Days
8	Date of application by the contractor for granting extension of time	
9	Date of receipt of application in the sub division office	
10	Extension granted if any	Nil
	i)	Job No. (Letter): 006-22-000005
	ii)	
11	Work carried out by the contractor during the original period stipulated in the contract	Nil
12	Work carried out during 1st extension	Nil
13	Work carried out during 2nd extension	Nil
14	Time now applied for	157 days till 4/09/2023
15	Date of recommending time limit applied for	
16	Whether the original application of the contractor is enclosed.	Yes
17	Balance of work remaining to be done	-
18	Probable time required for completion of remaining work	-
19	Cost of work charged establishment charged on the work after the expairy of original period.	Nil
20	Whether notice as per clause of contract has been issued.	No
21	Remarks of the AEE and the daily rate of penalty proposed	Work Deleyed due to BWSSB water supply and sanitory work in progress, hence time extension may be sanctioned with out penalty.
22	Remarks of the EE with the daily rate of penalty proposed	

Assistant Engineer

Assistant Executive Engineer
Byatarayanapura Sub Division, Bangalore-24.

Executive Engineer
Byatarayanapura Division, Bangalore-92.
ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು,
ಬ್ಯಾಟರಾಯನಪುರ ವಿಭಾಗ,
ಬೃ.ಬೆ.ಮ.ಪಾ. ಬೆಂಗಳೂರು.

ಮುಖ್ಯ ಅಭಿಯಂತರರು
ಯಲಹಂಕ ವಲಯ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ